

Bulletin # 07

11th April 2016

Dear Residents and Businesses,

Works to construct the new Stocklake Link Road are now well underway, with good progress made to date.

Works done (see attached Phasing Plan for a map of the sections)

- Excavation of the new road is now approximately 80% complete.
- The old fuel tanks within Section 1 have been removed and the excavation has been backfilled
- The old Citroen building has been demolished.
- Most of the new drainage has been constructed, including attenuation tanks and drainage pipes which will link the new drainage to the existing drainage network.
- Works to Section 2 (in front of Stocklake Park School and Primrose Lodge access) are well underway with the contractor, NMC, working over the Easter holidays when fewer people need to access the school.
- The first kerbs have been installed within Section 2 and tarmac works in that section have been done
- The access road within Stocklake Park School has been widened to help ease traffic at busy periods.



Kerbs installed and tarmac laid in Section 2 (in front of Stocklake Park School and Primrose Lodge access)

Works upcoming in the next few weeks

- Completion of the works in front of Stocklake Park School and Primrose Lodge access.
- Installation of ducts to carry utility cables.
- Construction of BT and Virgin Media network.
- Construction of the road, including kerbs but not the tarmac, up to the tie-in points at either end (Roundabout with Park Street to the west, and opposite the Fire Station to the east).

Traffic management information - Stocklake

Two-way temporary signals will be used on Stocklake in daytime, off peak periods (0930hrs-1530hrs) for two weeks from the 11th April. Expect delays during this period.

There will also be night time closures for six nights from 16th – 21st May (1900hrs-0600hrs) for planing and surfacing works.

Traffic management information – Aylesbury East

MV Kelly, contractor for the Barratt Homes Kingsbrook development in Stocklake (rural) will be carrying out verge works in Oakfield West (by Askeys at the east end of Stocklake) for seven weeks from the 18th of April and will be using traffic management measures during this time. As part of ongoing works there will be a road closure on Broughton Lane for 8 weeks from 18th April for MV Kelly to carry out necessary works.



Underground drainage tanks being laid during works at the Stocklake site



Stocklake Link Road (urban)

Highway Improvement Scheme

Stocklake Link Road Interface Coordination meeting

The latest Stocklake Link Road Interface Coordination meeting was held at the MV Kelly site compound in Stocklake (rural) on Tuesday 5th of April 2016. The meeting brought together contractors working on the different projects on Stocklake and the East of Aylesbury, officials from the Buckinghamshire County Council, as well as from Transport for Buckinghamshire, to coordinate their activities including the traffic management of their different projects so that there will be as little disruption to members of the public as possible. The meeting was attended by Phil Gomm, Local Councillor for Aylesbury East, amongst others. The next meeting will be held on the 21 April at the North Midland Construction site office on Stocklake.

Site Emergency Contacts

In the event of an incident or emergency please contact;

Site Agent Kane Kelly, North Midland Construction PLC – 07528 981850

Project Manager Akin Soetan, Buckinghamshire County Council – 01296 531395

Please contact your local representative, Councillor Phil Gomm at pgomm@buckscc.gov.uk for more information about Stocklake Link Road and developments in the East of Aylesbury.

Please view our scheme webpages at <http://www.buckscc.gov.uk/aylesburyeast> . We are also be using Twitter **#aylesburyeast**

In the event of an incident or emergency out of normal hours, please call Transport for Buckinghamshire on 0845 2302882.

Thank you for your cooperation during the construction.

Akin Soetan

Lead Project Officer
Buckinghamshire County Council